

EXECUTIVE SUMMARY REPORT

DeForest High School STEM Addition and Remodeling

July 22nd, 2016

What's New?

Finishes are progressing from west-to-east – The shop spaces and STEM collaboration space have both been painted. MEP finishes and fixtures, overhead doors and casework have been installed in the shop spaces. Exterior curtain walls are being installed in the STEM space, and casework, ceiling, and MEP finishes will be installed soon! Drywall taping and finishing in the existing building has started, and will soon be followed by paint. The "Nichiha" siding continues to be installed on the exterior of the building, and site grading has started in preparation for concrete and asphalt paving to begin.



The new STEM space has been painted. Casework installation, MEP finishes, and ceiling installation will begin soon!

The Past Week

- Casework installation in shop spaces
- MEP finishes in shop area
- Painting in STEM area
- Overhead door installation
- Bathroom tile floors
- Exterior "Nichiha" siding
- Site grading



Finishes are now progressing into the existing building – bathroom tile floors have been installed, and drywall is being taped and finished in preparation for paint!

Coming Up in the Weeks Ahead

- Casework installation continuing
- Door and hardware installation
- Ceiling grid installation
- Painting in the existing building
- HVAC Start Up
- Concrete curb and sidewalks



The exterior of the building is nearly complete – overhead doors have been installed, and "Nichiha" siding and exterior glazing are nearing completion! Site grading has begun in preparation for paving.



Did you know? The STEM collaboration space will feature a presentation wall with reclaimed wood and whiteboard paint – this wall requires a special "level 5" drywall finish before the paint is applied.